

GOVERNMENT OF TELANGANA
ABSTRACT

PR & RD Dept. – Khammam District – “Construction of Bridge on R/F Chennur to Rangapuram in Kallur Mandal” – Extension of Agreement Time up to 21.05.2018 - Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

G.O.Rt.No. 110

Dated: 09-02-2018.

Read the following:-

1. G.O.Rt.No. 121 PR&RD (Progs.I) Dept., dated: 17.2.2016.
2. From the Engineer-in-Chief, PR, Hyd., Lr.No.W11/DEE-III/CRR-Plain 2015-6/KMM/Chennur/2017, Dt: 17.11.2017.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 21.05.2018 (214 days) without imposing penalty in respect of work “Construction of Bridge on R/F Chennur to Rangapuram in Kallur Mandal of Khammam District ” sanctioned under CRR (Plain) grant in the reference 1st read above, as the delay is not attributed to the contractor due to Land dispute and Pattadars objection.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Khammam District.

Copy to:
The OSD to Minister (PR&RD).
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER